Approved For Release 2001/04/05 : CIA-RDP86-01019R000200050036-0

OL|RECD

9 July 1980

SPACE ACQUISITION FOR PROJECT SAFE, PHASE I

	WORK ORDER	ROOM NUMBER	COMPONENT	CURRENT STATUS	ESTIMATED CONSTRUCTION COMPLETION	REMARKS
1.	80-0093	2D48-56	DDO/[redacted] STATINTL	CONSTRUCTION COMPLETE	NA	
2.	80-0044	2D48-56	DDO/[redacted]	CONSTRUCTION COMPLETE	NA	
3.	80-0107	GB0704	DDO/[redacted]	CONSTRUCTION COMPLETE	NA	
4.	80-0334	GB0702	IMB ENG	CONSTRUCTION COMPLETE	NA	
5.	80-1183	GB0702	DDO/[redacted] STATINTL	CONSTRUCTION COMPLETE	NA	
6.	80-1064	GJ06	DDA/ODP	CONSTRUCTION COMPLETE	NA	
7.	80-0439	2D55-2E05	DDO/[redacted] STATINTL	CONSTRUCTION COMPLETE	NA	
8.	80-0642	2D49	DDO/[redacted]	CONSTRUCTION COMPLETE	NA	CONSTRUCTION HELD UP 4 WEEKS BECAUSE DDO/[redacted] SQUATTERS STATINTL
9.	80-0712	2D45	DDO/[redacted]	CONSTRUCTION COMPLETE	NA	
10.	80-0513	2D27	DDO/[redacted]	CONSTRUCTION COMPLETE	NA	MOVE WAS HELD UP 2 WEEKS FOR TERMINAL INSTALLATION
11.	80-0109	GA10/20	DDO/[redacted]	CONSTRUCTION UNDERWAY	15 JULY	
12.	80-0228	GC36-52	DDO/[redacted]	CONSTRUCTION COMPLETE	NA	
13.	80-1054	GC36-52	DDO/[redacted]	CONSTRUCTION COMPLETE	NA	

Approved For Release 2001/04/05 : CIA-RDP86-01019R000200050036-0

Approved For Release 2001/04/05 : CIA-RDP86-01019R000200050036-0

SPACE ACQUISITION FOR PROJECT SAFE, PHASE I

	WORK ORDER	ROOM NUMBER	COMPONENT	CURRENT STATUS	ESTIMATED CONSTRUCTION COMPLETION	REMARKS
14.	80-80534	2D0117	DDO STATINTL [redacted]	DRAWINGS COMPLETE	30 JULY	DRAWINGS COMPLETED 10 JUNE 1980
15.	80-0535	1B CORR.	DDO [redacted]	DRAWINGS COMPLETE	30 JULY	DRAWINGS COMPLETED 26 JUNE 1980
16.	80-0108	GA44-50	DDO [redacted]	DRAWINGS COMPLETE	30 JULY Cont lg gap	DRAWINGS COMPLETED 28 APRIL 1980
17.	80-1237	GA50-"VISTA"	DDO [redacted]	DRAWINGS COMPLETE	30 JULY	DRAWINGS COMPLETED 20 MAY 1980
18.	80-0537	GE23	DDA/OS	SPACE TO BE NEGOTIATED	?	
19.	80-1501	GE66-72	NFAC/OGCR DDA/ODP	DRAWING COMPLETE	8 AUGUST	DRAWINGS COMPLETED 20 JUNE 1980
20.	80-0094	GD76	DDST/OSO	CONSTRUCTION COMPLETE	NA	
21.	80-0099	GE05	NFAC/OCR	CONSTRUCTION COMPLETE	NA	
22.	80-0740	5B26	DDO/ STATINTL [redacted]	CONSTRUCTION COMPLETE	NA	
23.	79-1882	1F75-81	NFAC/OWI	CONSTRUCTION COMPLETE	NA	
24.	80-1284	GE64	DCI/IC	DRAWINGS COMPLETE	30 JULY	DRAWINGS COMPLETED 4 JUNE 1980
25.	80-1091	3D33	DDO STATINTL [redacted]	CONSTRUCTION COMPLETE	NA	
26.	TO BE ASSIGNED	GE22	NFAC/OCR	DRAWINGS COMPLETE	15 AUGUST	DRAWINGS COMPLETED 9 JULY 1908. ALSO REQUIRES HEB W.O.
27.	MOVE DDA/ISS FROM 2D CORR. TO AMES BLDG.			NOT STARTED	?	LOCATION DEPENDENT ON DEG DECISION ON 11th FLOOR SPACE AT AMES.

Approved For Release 2001/04/05 : CIA-RDP86-01019R000200050036-0